

APPLIANCE MOVING CHECKLIST



7 DAYS OUT

- ☐ Book technician for AC uninstall/reinstall
- ☐ Book geyser/dishwasher plumbing
- ☐ Check manuals, locate transit bolts/screws
- ☐ Reserve lift slots for high-rise buildings

3-4 DAYS OUT

- ☐ Start consuming freezer perishables
- ☐ Clean microwave/oven, remove parts
- ☐ Confirm technician and mover appointments

48 HOURS OUT

- ☐ Switch off fridge/freezer to defrost
- ☐ Place towels, open fridge doors slightly
- ☐ Run dishwasher drain cycle, clean filters
- ☐ Drain RO unit, store filters per manual

24 HOURS BEFORE

- ☐ Drain washing machine, fit transit bolts
- ☐ Power off geyser, drain tank, cap pipes
- ☐ Complete AC pump-down, cap lines

MOVING DAY

- ☐ Verify doors locked/taped, shelves packed
- ☐ Apply labels: "UPRIGHT", "FRAGILE"
- ☐ Pack screws/manuals in labeled pouch
- ☐ Hand parts pouch to mover supervisor

POST-MOVE SETUP

- ☐ Rest fridge 4-12 hours before power-on
- ☐ Remove washer transit bolts before use
- ☐ Schedule AC reinstallation with vacuum test
- ☐ Test all connections for leaks